RM

Red Maple Construction

2150 Riverside Dr, Suite 4 · Chattanooga, TN 37406
billing@redmapleconstruction.example · (423) 555-0148

WORK REPORT

Invoice #	**BP-01003**
PO #	PO-4471
Report date	Sep 26, 2026
Status	Completed

JOB

Office suite repairs — Floor 3
Transcard · 1010 Market Street, Chattanooga, TN


SCOPE


Rebuild damaged partition wall section (approx. 6 ft), patch and finish drywall, remove debris.

DATE	WORK PERFORMED	CREW	HOURS
Sep 22, 2026	Materials delivered (receipt 0312). Removed damaged studs and drywall.	M. Hale	1.0
Sep 23, 2026	Framed new studs, secured top and bottom plates.	M. Hale	1.5
Sep 26, 2026	Hung and taped drywall, final walk-through with Facilities.	M. Hale	0.5

Total labor **3.0 hrs**

Site photos


Before — damaged section


During — new framing


After — finished wall

Accepted by customer: Dana Whitfield, Transcard Facilities · Sep 26, 2026

WORK ACCEPTED